

Govt. of Jharkhand
Water Resources Department
Schemewise Financial Report for 2018-19

Sep-18

(Amount in Rs. Crore)

Sl.	Name of the Projects	District / Block	Year of Start	First A. A.	Latest A. A.	Exp. Upto Mar. '18	Allotment	Exp. in 2018-19 upto Sep. 2018	Physical Progress in % H/R MC Dist.			Remarks / Bottlenecks
									Head Works	Main Canal	Dist.	
1	2	3	4	5	6	7	8	9	10	11	12	13
B	Ongoing Major & Medium Projects											
1	Raisa Res.Scheme	Ranchi / Bundu	2009	67.68	67.68	49.21			65%	NIL	NIL	L. A. Problem
2	Suru Res. Scheme	Saraikela-Kharsawan / Kuchai	1987	3.12	96.35	51.28			30%	65%	NIL	Work allotted in Turn key basis Work in progress.
3	Amanat Barrage Project	Palamau / Panki	1983	341.00	341.11	279.15	37.45		100%	40%	20%	Work is in progress in Non-forest Area. Transfer of forest land is under process.
4	Punasi Reservoir Scheme	Deoghar / Deoghar	1982	2.69	797.72	356.33	42.23	24.74	74%	45%	NIL	Work is in progress. Stage-II Forest Clearance obtained.
5	Konar Irrigation Scheme	Hazaribagh, Giridih, Bokaro / Bishnugarh	1975	11.43	2176.25	467.39	20.55	13.24	N.A.	95%	37%	Work in progress of Tunnel, Left Branch Canal, Bagodar Branch Canal, Right Branch Canal and Baraghat/ Barnpura distributaries. Forest land transfer & Land Acquisition of Distribution System is under process.
6	North Koel Res. Project	Palamau	1970	30.00	814.72	850.66			Dam - 90% Barrage - 90%	100%	80%	Balance work of North Koel Project under progress by MoWR, GoI. Forest land transfer is under process.
7	Bateshwarsthan Pump Canal Scheme	Godda / Meharma & Mahagama	2011		100.31	57.34			N.A	80%	NIL	Work of Main Canal in progress. I.R. of Distribution System being prepared.
8	Domni Nala Res.Scheme	Garhwa / Kharaundi	2015		38.84	10.01						Work allotted on Turn-key basis. Work in progress. SIA Study.
9	Daharbati Res. Sch.	Lohardaga			47.96							Proposal for Forest Clearance is being prepared.
10	Kehuniya Nala Augmentation Sch.	Garhwa			4.75	5.01						Work is in progress.

Sl.	Name of the Projects	District / Block	Year of Start	First A. A.	Latest A. A.	Exp. Upto Mar. '18	Allotment	Exp. in 2018-19 upto Sep. 2018	Physical Progress in % H/R MC Dist.			Remarks / Bottlenecks
									Head Works	Main Canal	Dist.	
1	2	3	4	5	6	7	8	9	10	11	12	13
11	Tilaiya Res. Sch.	Koderma / Jainagar	2015		55.60	11.96			N.A.	NIL	NIL	SIA Study done by Vinoba Bhawe Univ. LA under process.
12	Budhai Res. Sch.				1520.87	0.01	0.20					LA Plan is being prepared.
13	CADWM work of Mayurakshi				69.77	5.0380	16.50	15.16				Work is in progress.
14	CADWM work of Kanchi Irr. Scheme				93.68	7.9219	10.38	7.41				Work is in progress.
15	Restoration of Old Irri.Sch.				93.14	70.65	9.10	2.69				Work is in progress.
16	ERM of Completed Sch.				1565.47	484.10	347.89	164.29				Work is in progress.
17	Residual work and liability payment for schemes to be completed during 2011-12											
a)	Ajay Barrage Project	Deoghar, Jamtara / Sarath	1975	10.35	351.85	385.96			100%	100%	99%	26096 ha. Kharif Irr. Provided in 2016. Remaining maintenance work of Main Canal and construction of 2 distributaries is in progress.
b)	Bhairwa Res. Scheme	Ramgarh, Hazaribagh / Gola	1985	20.19	118.31	101.40	5.00	1.92	95%	Lt - 30% Rt - 40%	NIL	Work is in progress.
c)	Nakti Res. Scheme	West Singhbhum / Bandgaon	1988	13.67	35.16	29.92			100%	100%	90% (Direct Outlet)	Scheme completed.
d)	Ramrekha Res. Scheme	Gumla, Simdega / Simdega	1987	20.17	53.87	50.48			100%	Lt - 100% Rt - 50%	10%	L.A. of 6 Distributaries under process.
e)	Batane Res. Scheme	Garhwa, Palamau /	1976	8.00	150.33	128.01	6.16	0.06	95%	95%	100%	Work complete. Rehabilitation work is going-on.

Sl.	Name of the Projects	District / Block	Year of Start	First A. A.	Latest A. A.	Exp. Upto Mar. '18	Allotment	Exp. in 2018-19 upto Sep. 2018	Physical Progress in % H/R MC Dist.			Remarks / Bottlenecks
									Head Works	Main Canal	Dist.	
1	2	3	4	5	6	7	8	9	10	11	12	13
f)	Gumani Barrage Scheme	Sahebganj, Pakur / Barhait	1976	3.83	162.59	185.26			100%	100%	90%	Work is in progress
g)	Surangi Res. Scheme	Ranchi / Tamar	1982	2.15	41.17	46.32			100%	100.00%	90%	Work completed Nagasarin Distributary work in progress.
h)	Sonua Res. Scheme	West Singhbhum / Sonua	1981	8.30	82.65	83.48			100%	Lt - 95% Rt - 95%	40%	Work is in progress. 6 Distributaries under construction. 4 Distributaries under L.A.
i)	Panchkhero Res. Scheme	Koderma / Markacho, Giridih / Raj Dhanwar	1986	9.55	75.69	88.54	1.00	0.82	100%	Lt - 100% Rt - 100%	10%	Work is in progress. L.A. of 4 no. Distributaries under process.
j)	Sukri Res. Scheme	Lohardaga / Kisko	2008	9.35	9.35	9.75			100%	90%	NIL	Work almost complete.
k)	Kesho Res. Scheme	Koderma, Hazaribagh / Markacho	1983	6.08	131.99	87.61			45%	4%	NIL	Under enquiry by Anti Corruption Bureau.
l)	Upershankh Res. Scheme	Gumla	1981	9.19	141.19	153.23			100%	100%	NIL	Work of Distribution System in progress.
	Total			576.75	9238.36	4056.00	496.45	230.32				

पुनर्स्थापन योजनाओं की विवरणी

OSP - 46 :-

रु० 1000.00 लाख

TSP - 46 :-

रु० 400.00 लाख

SCSP - 46 :-

रु० 600.00 लाख

कुल बजटीय उपबंध (वर्ष 2018-19) :-

रु० 2000.00 लाख

(राशि लाख रु० में)

क्र० सं०	योजना का नाम	प्रमंडल का नाम	प्र०स्वी० की राशि	मार्च 2018 तक कुल व्यय	वार्षिक कार्यक्रम (2018-19)	वर्ष 2018-19 में निर्गत आंवटन	वर्ष 2018-19 में सितम्बर 2018 तक व्यय
1	तेनुघाट बाँध योजना के आउटलेट के इमरजेन्सी गेट का मरम्मत, सर्विस गेट का अधिष्ठापन, स्लुईस गेट, गैन्ट्री क्रैन, रेडियल गेट का मरम्मत एवं पाँच वर्षों तक गेटों का सम्पोषण कार्य (85/26.02.2014)	तेनुघाट बाँध प्र०, तेनुघाट	2349.35	2489.68	84.50	0.00	0.00
2	तेनु-बोकारो लिंक नहर तेनुघाट के पुनर्स्थापन कार्य	तेनुघाट बाँध प्रमण्डल, तेनुघाट	177.73	162.82	26.86	0.00	0.00
3	कोंची सिंचाई योजना अन्तर्गत आद्राडीह शाखा नहर के सर्विस रोड का पुनर्स्थापन कार्य। 24/19.08.2014	सिंचाई प्रमण्डल, बुण्डु	878.01	721.45	150.00	0.00	0.00
4	कोंची सिंचाई योजना अन्तर्गत ईचागढ़ शाखा नहर के कि०मी० 0 से 4.9 तथा कि०मी० 22.90 से 28.50 तक नया ब्लेक टाप रोड बनाने एवं कि०मी० 4.90 से 22.90 तक पूर्व में की गयी कालीकृत सड़क के जीर्णोद्धार कार्य (02/15-16)	सिंचाई प्रमण्डल, बुण्डु	1351.46	1226.01	125.44	0.00	0.00
5	दहुआजोर वीयर योजना	सिंचाई प्र०, देवघर	358.59	135.00	15.00	0.00	0.00
6	धनकुटी नाला सम्वर्द्धन योजना	जलपथ प्रमण्डल, गढ़वा	498.00	446.34	79.16	0.00	0.00
7	लोटिया जलाशय योजना का पुनर्स्थापन कार्य 28/12.09.2014	जल पथ प्र०, हजारीबाग	732.09	447.82	347.38	0.00	0.00
8	हिरु जलाशय योजना का पुनर्स्थापन कार्य 29/12.09.2014	जल पथ प्र०, हजारीबाग	425.45	121.64	304.05	0.00	0.00
9	हरणा वीयर योजना का पुनर्स्थापन कार्य	सिंचाई प्रमण्डल, दुमका	964.03	706.81	33.42	109.38	64.23
10	पगला वीयर योजना का पुनर्स्थापन कार्य	सिंचाई प्रमण्डल, दुमका	400.60	264.45	109.41	82.14	82.14
11	मयुराक्षी जलाशय के बास्कीचक स्थित शहरी जलापूर्ति के पास जलाशय Intake Well गहरा करने हेतु खुदाई कार्य।	सिंचाई प्रमण्डल, दुमका	255.65	0.00	255.65	228.95	122.32
12	हरणा वीयर योजना का यांत्रिक कार्य	सिंचाई यांत्रिक प्रमण्डल, देवघर	45.08	5.48	34.74	34.74	0.00
13	सुन्दर जलाशय योजना का यांत्रिक कार्य	सिंचाई यांत्रिक प्रमण्डल, देवघर	27.08	0.00	24.28	24.28	0.00

क्र० सं०	योजना का नाम	प्रमंडल का नाम	प्र०स्वी० की राशि	मार्च 2018 तक कुल व्यय	वार्षिक कार्यक्रम (2018-19)	वर्ष 2018-19 में निर्गत आवंटन	वर्ष 2018-19 में सितम्बर 2018 तक व्यय
14	कंसजोर जलाशय योजना	सिंचाई यांत्रिक प्र०, राँची	56.86	42.42	3.00	3.00	0.00

क्र० सं०	योजना का नाम	प्रमंडल का नाम	प्र०स्वी० की राशि	मार्च 2018 तक कुल व्यय	वार्षिक कार्यक्रम (2018-19)	वर्ष 2018-19 में निर्गत आंवटन	वर्ष 2018-19 में सितम्बर 2018 तक व्यय
15	मसरिया जलाशय योजना का यांत्रिक कार्य	सिंचाई यांत्रिक प्र०, राँची	26.06	17.07	2.48	2.48	0.00
16	कतरी जलाशय योजना का यांत्रिक कार्य	सिंचाई यांत्रिक प्र०, राँची	71.03	58.74	2.70	2.70	0.00
17	नन्दनी जलाशय योजना के दाया एवं बाया आउटलेट गेटों, उत्तोलन प्रणाली एवं इम्बेडेड पार्ट आदि के निर्माण/अधिष्ठापन/जीर्णोद्धार कार्य	सिंचाई यांत्रिक प्र०, राँची	49.16	37.53	4.91	4.91	0.00
18	लतरातु जलाशय योजना के बाया एवं दाया आउटलेट गेटों तथा उत्तोलन प्रणाली के जीर्णोद्धार कार्य।	सिंचाई यांत्रिक प्र०, राँची	57.72	45.91	10.98	10.98	0.00
19	तपकरा जलाशय योजना	सिंचाई यांत्रिक प्र०, राँची	51.40	46.93	1.02	1.02	0.00
20	धनसिंहटोली जलाशय योजना	सिंचाई यांत्रिक प्र०, राँची	73.49	60.58	3.74	3.74	0.00
21	चिन्दा जलाशय योजना	सिंचाई यांत्रिक प्र०, राँची	196.91	0.00	179.37	179.37	0.00
22	रोरो सिंचाई योजना	सिंचाई यांत्रिक प्र०, राँची	68.27	0.00	61.49	60.81	0.00
23	तपकरा जलाशय योजना	सिंचाई यांत्रिक प्र०, राँची	69.48	0.00	62.73	62.66	0.00
24	गोण्डा जलाशय योजना का यांत्रिक कार्य	सिंचाई यांत्रिक प्र०, बनासो	4.24	0.00	4.75	4.75	0.00
25	हिरु जलाशय योजना के यांत्रिक कार्यों हेतु		18.39	0.00	18.38	18.37	0.00
26	अन्नराज वीयर योजना के यांत्रिक कार्य	यांत्रिक प्र० मंडल (लातेहार), शिविर मेदिनीनगर	18.44	0.00	18.44	18.00	0.00
27	चिरका जलाशय योजना के यांत्रिक कार्य		26.06	0.00	26.06	26.00	0.00
28	धनकई जलाशय योजना का यांत्रिक कार्य		29.53	0.00	29.48	26.50	0.00
29	रामघाट, कवलदाग, घाघरी, पीरी, सोनरे एवं हरही वीयर योजना के विभिन्न गेटों एवं उत्तोलन प्रणाली के सामान्य रख रखाव हेतु		4.87	0.00	4.87	4.87	0.00
कुल :-			9285.02	7036.67	2024.28	909.65	268.69

ERM कार्य

TSP - 54 :-

₹ 20000.00 लाख

OSP - 54 :-

₹ 30000.00 लाख

कुल बजटीय उपबंध (वर्ष 2018-19) :-

₹ 50000.00 लाख

(राशि लाख ₹ में)

क्र०	योजना का नाम	प्रमंडल का नाम	प्र० स्वी० की राशि	मार्च 2018 तक कुल व्यय	वार्षिक कार्यक्रम (2018-19)	पुनर्स्थापित होने वाली ह्रासित सिंचाई क्षमता (हे० में)	वर्ष 2018-19 में निर्गत आवंटन	अद्यतन व्यय सितम्बर 2018 तक व्यय
1	2	3	4	5	6	7	8	9
1	नंदनी जलाशय योजना का ERM कार्य	जल पथ प्र०, रौंची	1817.84	1809.91	2.90	4848.00	2.90	0.00
2	लतरातु जलाशय योजना का ERM कार्य	जल पथ प्र०, खूँटी	4094.73	4251.38	396.06	8550.00	200.00	58.86
4	मयुराक्षी बाँया तट नहर प्रणाली का पी०सी०सी० लाइनिंग कार्य	सिंचाई प्र०, दुमका	5786.88	4584.50	148.97	7000.00	148.97	133.96
7	धिरका जलाशय योजना के मुख्य नहर का लाइनिंग सहित ERM कार्य	जल पथ प्र०, गढ़वा	1140.60	841.71	273.77	1004.00	273.77	208.21
8	घाघरा जलाशय योजना के नहरों का लाइनिंग सहित ई०आर०एम० कार्य	जल पथ प्र०, हजारीबाग	1916.86	797.98	1500.00	1760.00	700.00	143.15
9	सदावह सिंचाई योजना (53/05.02.16)	जल पथ प्र०, मेदिनीनगर	1235.25	620.67	461.95	1165.00	461.95	268.91
10	बुटनडुबा जलाशय योजना (52/05.02.16)		1254.11	532.23	568.01		568.01	322.69
11	जिंजोई सिंचाई योजना (66/17.03.16)		4294.55	1066.71	2346.18	1200.00	2000.00	971.14
12	मुराहिर जलाशय योजना (54/16.02.16)	लघु वितरणी प्र० सं०-10, घाटधिला	1148.75	984.40	164.35	728.00	164.34	0.00
13	गोवई बराज योजना (74/21.03.16)	तेनुघाट बाँध प्रमण्डल, तेनुघाट	13054.40	4449.00	10374.84	4636.00	2000.00	1114.62
14	खुदिया वीयर योजना (05/12.04.16)		8515.25	3000.00	6779.55	3951.00	1500.00	957.04
15	बक्स जलाशय योजना (75/29.03.16)	जल पथ प्र०, बरही	5942.36	3880.36	2769.26	3000.00	2033.44	1999.97
16	त्रिवेणी वीयर योजना (78/29.03.16)	सिंचाई प्र०, गोड्डा, शिविर महगामा	6065.50	3599.73	2549.49	7000.00	1700.00	1086.92
17	धनसिंहटोली जलाशय योजना (06/12.04.16)	जल पथ प्र०, गुमला	2912.38	2338.83	190.96	1295.00	190.10	34.06
18	कतरी जलाशय योजना (03/12.04.16)	जल पथ प्र०, गुमला	9177.35	6660.56	2150.21	3880.00	2000.00	482.30
19	तपकरा जलाशय योजना (79/31.03.16)	जल पथ प्र० सं०1, सिमडेगा	1974.10	1347.24	110.00	1565.00	110.00	110.00
20	रोरो सिंचाई योजना (04/12.04.16)	जल पथ प्र०, चाईबासा	6670.43	2087.31	4000.00	5700.00	1500.00	1261.03
21	आराडीह वीयर योजना (47/16-17)	सिंचाई प्र०, बुण्डु	754.23	752.85	126.54	470.00	0.00	0.00
22	सुयौदी जलाशय योजना	सिंचाई प्र०, दुमका	1042.58	467.93	463.03	567.00	467.12	195.70
23	दिग्गलपहाड़ी जलाशय योजना	सिंचाई प्र०, दुमका	1107.96	617.35	514.99	567.00	522.50	318.61
24	रैसा सिंचाई योजना	सिंचाई प्र०, बुण्डु	659.72	342.87	335.05	62.00	300.00	299.42
25	बरही सिंचाई योजना	जलपथ प्र०, बरही	1543.00	1354.90	293.83	245.00	188.00	187.98
26	अनराज जलाशय योजना	जलपथ प्र०, गढ़वा	9530.25	0.00	4000.00	4632.00	2500.00	0.00
27	दानरो जलाशय योजना	जलपथ प्र०, गढ़वा	4028.60	398.17	2000.00	4654.00	2000.00	1214.91
28	पलना जलाशय योजना	सुवर्णरेखा बाँध प्र० सं०-2, चाँडिल	5758.81	461.00	2625.00	2260.00	2000.00	286.92
29	विजय सिंचाई योजना	जल पथ प्र० सं०-1, चक्रधरपुर	2982.04	0.00	1870.00	800.00	500.00	0.00
30	जेनासाई सिंचाई योजना		1866.00	0.00	1167.00	1312.00	350.00	181.00
31	सोनुआ सिंचाई योजना		1348.18	0.00	812.00	1100.00	200.00	0.00

क्र०	योजना का नाम	प्रमंडल का नाम	प्र० स्वी० की राशि	मार्च 2018 तक कुल व्यय	वार्षिक कार्यक्रम (2018-19)	पुनर्स्थापित होने वाली ह्रासित सिंचाई क्षमता (हे० में)	वर्ष 2018-19 में निर्गत आवंटन	अद्यतन व्यय सितम्बर 2018 तक व्यय
1	2	3	4	5	6	7	8	9
32	मलय जलाशय योजना	जलपथ प्र०, मेदिनीनगर	18592.00	0.00	7000.00	8263.00	3570.65	1580.45
33	पण्डरवा जलाशय योजना	अनुसंधान प्र०, गढ़वा	1022.00	0.00	650.00	665.00	531.00	97.75
34	फुलझर सिंचाई योजना	जलपथ प्र०, गुमला	1118.21	0.00	800.00	860.00	0.00	0.00
35	जयपुर सिंचाई योजना		279.20	13.95	265.25	362.00	120.00	119.50
36	मसरिया जलाशय योजना	जलपथ प्र० सं०-2, चैनपुर, गुमला	1618.59	25.30	600.00	880.00	200.00	149.54
37	सोना सिंचाई योजना	जलपथ प्र०, चाईबासा	1260.00	0.00	900.00		300.00	226.41
38	राजबोध सिंचाई योजना	लघु वितरणी प्र० सं०-10, घाटखिला	358.00	124.11	177.45	480.00	177.45	103.85
39	देशबोध सिंचाई योजना	लघु वितरणी प्र० सं०-10, घाटखिला	674.00	157.75	425.85	380.00	300.00	57.60
40	पारस जलाशय योजना	जलपथ प्र०, राँची	2703.83	394.49	2048.35	1160.00	1500.00	1340.92
41	बतरे जलाशय योजना	अग्रिम योजना प्र०, पलामू	926.92	0.00	400.00	650.00	300.00	80.00
42	चोरडण्डा सिंचाई योजना	अग्रिम योजना प्र०, पलामू	831.00	0.00	400.00	330.00	308.60	0.00
43	बिशुनपुर सिंचाई योजना	जलपथ प्र० सं०-2, चैनपुर, गुमला	1936.00	0.00	600.00	506.00	0.00	0.00
44	खतवा सिंचाई योजना	जलपथ प्र०, गुमला	1607.00	0.00	1000.00	400.00	0.00	0.00
45	चिन्दा जलाशय योजना	जलपथ प्र० सं०-1, सिमडेगा	2294.00	447.27	1700.00	654.00	1400.00	440.10
46	गोंडा जलाशय योजना	जलपथ प्र०, हजारीबाग	974.09	0.00	500.00	320.00	0.00	0.00
47	रामघाट सिंचाई योजना	योजना एवं मॉनिटरिंग प्र०, मेदिनीनगर	677.28	0.00	604.31	640.00	300.00	0.00
48	नकटीनाला जलाशय योजना	योजना एवं मॉनिटरिंग प्र०, मेदिनीनगर	438.41	0.00	380.41	400.00	200.00	40.96
49	फुलवरिया सिंचाई योजना	जलपथ प्र०, गढ़वा	911.62	0.00	500.00	600.00	0.00	0.00
50	बिरहा सिंचाई योजना	योजना एवं मॉनिटरिंग प्र०, मेदिनीनगर	1168.31	0.00	50.00	730.00	0.00	0.00
51	बुचाओपा जलाशय योजना	जलपथ प्र०, राँची	1274.71	0.00	1074.18	230.00	0.00	0.00
52	तोरलो जलाशय योजना	जलपथ प्र०, चाईबासा	5297.00	0.00	1800.00	585.00	0.00	0.00
53	उपरी कररवार सिंचाई योजना	अग्रिम योजना प्र०, पलामू	2962.00	0.00	1500.00	1520.00	1000.00	354.14
सकल योग :-			156546.89	48410.45	72369.74	94566.00	34788.80	16428.61